

# REBUILDING I-93 SALEM TO MANCHESTER



## 14633B: NB & SB MAINLINE WIDENING WEIGH STATION TO KENDALL POND ROAD

PROJECT FACT SHEET

**PROJECT OVERVIEW:**  
**Contract 14633B** reconstructs and widens approximately 3.5 miles of both the NB and SB lanes of I-93 from the weigh station north to Kendall Pond Road. Four bridges, I-93 NB & SB over North Lowell Road and over Fordway Extension, are being widened to accommodate this work.

PROJECT FACTS	CONTRACT: 14633B
Advertised Date:	<b>November 10, 2015</b>
Award Date:	<b>February 10, 2016</b>
Start Construction Date:	<b>February 17, 2016</b>
Est. Completion Date:	<b>October 25, 2019</b>
Bid Price:	<b>\$49.4M</b>
Total Est. Construction Cost: (bid plus inspection, testing, oversight, etc.)	<b>\$54.4M</b>
Construction is funded with a \$200M TIFIA Loan.	
Contractor: R.S. Audley, Inc.	

PROJECT SCHEDULE
% Complete: 83%
<b>Recent Activities:</b> The North Lowell Road Bridge deck was constructed and completed on the SB side. The installation of ITS cameras, conduit and vaults was also completed on the SB side. SB select materials were graded and paving was completed. Traffic was placed into the new 2-lane SB configuration.
<b>Upcoming Activities:</b> Decommissioning of the traffic control diversion will continue with removal of the median cross-overs. The barrier will be removed from the NB side, and traffic will be shifted to remove NB temporary pavement widening.

Updated: 11/13/2018



[Rebuilding93.com](http://Rebuilding93.com)

**MOVING  
AHEAD**



**ROCK BOLT INSTALLATION ON SB LEDGE CUT**



**FINE GRADING OF SB ROADWAY SELECTS**



**SB PAVING**



**SB NORTH LOWELL ROAD BRIDGE**



**SB PAVEMENT MARKINGS**

14633B



[RebuildingI93.com](http://RebuildingI93.com)

**MOVING  
AHEAD**